

2017 Road Commission for Oakland County Road Construction and Permit Projects (8/10/17 update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
*Cass Lake Road	Orchard Lake Road and Otter Avenue	Keego Harbor	Concrete slab replacement	No; however, traffic can expect narrow lanes in work zones (truck traffic should seek alternate route)	No	Cipparrone Contracting Inc.	8/14/17	Early September	Concrete Slab Replacement
*Gregory Road (part of the Baldwin Road project)	At Baldwin Road	Orion Township	Water main replacement	Yes	Morgan Rd to Rohr Rd, back to Gregory Rd and vice versa	Dan's Excavating	9/14/17	10/5/17	Baldwin Road
*Morgan Road (part of the Baldwin Road project)	At Baldwin Road	Orion Township	Water main replacement	Yes	Gregory Rd to Rohr Rd, back to Morgan Rd and vice versa	Dan's Excavating	8/21/17	9/14/17	Baldwin Road
*Pocahontas Trail and Oneta Street (PERMIT PROJECT)	Pocahontas Trail and Oneta Street intersection	Oxford Township	Emergency sanitary sewer repairs	Yes	Rolfe St to Oneta St and vice versa	D'Angelo Brothers (per Oakland County Office of the Water Resources Commissioner)	8/7/17	8/11/17	OCWRC
*Walnut Lake Road	West of Orchard Lake Road	West Bloomfield Township	Culvert replacement	Yes	Orchard Lake Rd to Maple Rd to Farmington Rd, back to Walnut Lake Rd and vice versa	RCOC Hwy Maintenance	8/26/17 (back up date is 8/27/17)	8/26/17 (back up date for completion is 8/27/17)	RCOC Weekend Road Closures

1 of 6 (*indicates new or updated project; TBA = To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (8/10/17 update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
10 Mile Road (PERMIT PROJECT)	At Pierce Road (west of Greenfield Road)	Southfield	Water main, sanitary/storm sewer and pavement repairs (City of Southfield project)	Yes	Southfield Rd to Mt. Vernon Rd to Greenfield Rd back to 10 Mile and vice versa	Pamar Enterprises	6/16/17	9/11/17	City of Southfield Engineering Dept.
12 Mile Road	Haggerty Road and Farmington Road	Farmington Hills	Concrete slab replacement	12 Mile will have one lane open in each direction. Drake at the 12 Mile Road intersection will close (date TBA)	Yes, for closure at Drake at 12 Mile is Drake to 11 Mile to Halsted back to 12 Mile and vice versa	Florence Cement	8/14/17	Mid November	12 Mile Road (Haggerty to Farmington)
12 Mile Road (BRIDGES)	Between Telegraph and Lahser roads	Southfield	Concrete repairs and partial painting	No. Lane restrictions in effect.	No	CA Hull	6/19/17	Mid August	12 Mile Bridges/Southfield
Baldwin Road	Morgan Road to Waldon Road (2017-2019)	Orion Township	Reconstruction of Baldwin Road including: 5 roundabouts, widening, Americans with Disabilities Act (ADA) compliant crosswalks, improved lighting, pedestrian paths, concrete curb and gutter	No; temporary closures pending for water main and tree removal work	No	Dan's Excavating	7/18/17 (water main relocation and building demolition) Project will resume in the Spring of 2018 & 2019	Carryover project through 2019	Baldwin Road
Brown Road	Joslyn Road to M-24 (Lapeer Road)	Orion Township and Auburn Hills border	Concrete slab replacement	No	No	Cipparrone Contracting Inc.	8/24/17	9/18/17	Concrete Slab Replacement

1 of 6 (*indicates new or updated project; TBA = To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (8/10/17 update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
Brown Road (PERMIT PROJECT)	Joslyn Road to Baldwin Road	Orion Township and Auburn Hills	Widening from current configuration to five-lanes (Orion Township project)	No, traffic will be maintained in both directions with continuous center left-turn lane	No	Pamar (per Orion Township)	7/18/17	Late Fall	Brown Road
Crooks Road Phase 2 (PERMIT PROJECT)	North of New King Road to Corporate Drive	Troy	Concrete slab replacement on turn-arounds and travel lanes (City of Troy project)	No	No	DiLisio	7/10/17	COMPLETE	City of Troy Public Works
Dequindre Road (2-year project)	Burningbush Drive to Long Lake Road	Troy and Sterling Heights border	Widening to 5 lanes with center left-turn lane, traffic signal upgrades, improved drainage, Americans with Disabilities Act (ADA) compliant crosswalks	No, one lane will remain open each direction	No	TBA	TBA	TBA	Dequindre Road
Greenfield Road	9 Mile Road and 10 Mile Road	Southfield	Concrete slab replacement	No	No	Cipparrone Contracting Inc.	9/7/17	10/10/17	Concrete Slab Replacement
Haggerty Road	Haggerty Road/10 Mile intersection	Novi and Farmington Hills	Concrete slab replacement	No (lane closures throughout project)	No	Cipparrone Contracting Inc.	7/24/17	8/28/17	Concrete Slab Replacement
Lahser Road	11 Mile Road to Civic Center Drive	City of Southfield	Reconstruction (from Northwestern Hwy to Civic Center) and concrete patching (from 11 Mile to Northwestern Hwy)	Yes, Northwestern Hwy to Civic Center Drive (additional closures forthcoming)	Northwestern Hwy service drive to Civic Center Dr., back to Lahser and vice versa	Florence Cement	7/26/17	Mid September	Lahser Road

1 of 6 (*indicates new or updated project; TBA = To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (8/10/17 update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
Maple Road (Phase I)	Haggerty Road to Halsted Road	West Bloomfield Township	Reconstruction including center turn lane, right turn lane extensions, drainage improvements, traffic-signal modernizations	Yes, westbound lane is closed. Eastbound lane will remain open to traffic	14 Mile Road for westbound traffic	Dan's Excavating	7/24/17	Mid November (Phase 2 from Halsted to Drake will begin Spring 2018)	Maple Road (Haggerty to Drake)
Middlebelt Road (BRIDGE OVER ROUGE RIVER)	Between 8 Mile Road and Grand River	Farmington Hills	Preventative maintenance including concrete replacement, deck repairs/sealing and repaving approaches and bridge with asphalt	No, lane restrictions throughout project	No	Z Contractors	8/7/17	Mid September	Middlebelt Bridge Over Rouge River
Napier Road/10 Mile Road	Intersection of Napier/10 Mile Road; including 10 Mile Road east and west of Napier Road (PHASE I)	Lyon Township and City of Novi	Reconstruction of intersection to a roundabout, hill cut on 10 Mile Road west of Napier and reconstruction of 10 Mile from Copperwood to Nepavine Dr.	Yes, closed from Copperwood to Nepavine on 10 Mile Road, including intersection	Griswold Rd to 8 Mile Rd to Beck Rd, back to 10 Mile Road and vice versa	Dan's Excavating	7/17/17	Mid-October (road to fully reopen; continued work through mid-November)	Napier/10 Mile Road
Orchard Lake Road	North of Northwestern Hwy. to just south of Maple Road	West Bloomfield Township	Reconstruction of road to a 4-lane boulevard, elimination of service drive east of Orchard Lake Rd, construction of pedestrian paths, ADA compliant crosswalks, improved drainage	No, one lane open in each direction with a center left-turn lane (Powers Rd intersection will close for realignment at a date TBA)	No	Dan's Excavating	6/12/17	Late October	Orchard Lake Road Construction

1of 6 (*indicates new or updated project; TBA = To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (8/10/17 update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
Quarton Road (PERMIT PROJECT)	Lahser Road to Woodward Avenue (M-1)	Bloomfield Township and Bloomfield Hills border	Water and sewer infrastructure work	No	No	Ric-Man Construction (per Oakland County Office of the Water Resources Commissioner)	7/17/17	COMPLETE	OCWRC
Sashabaw Road	Maybee Road to Waldon Road	Independence Township	Concrete slab replacement	No	No	Cipparrone Contracting Inc.	7/27/17	8/30/17	Concrete Slab Replacement
South Blvd. (PAVING)	East of John R to west of Dequindre	Rochester Hills and Troy border	Resurfacing	No, under flag control	No	Cadillac Asphalt	6/20/17	Mainline paving substantially complete; striping and restoration work on going)	South Boulevard
South Blvd./ Livernois Road intersection	South Blvd./ Livernois Road	Rochester Hills and Troy border	Intersection safety improvement project includes widening, new traffic signal, ADA-compliant crosswalks and resurfacing	No, intersection is open to traffic with lane restrictions. Traffic signal is moving one approach at a time for duration of project	No	Florence Cement	5/8/17	Mid September	South Boulevard
Stadium Drive (PERMIT PROJECT)	East of Lapeer Road (M-24)	Orion Township	Remove and replace a section of Stadium Drive	Yes	Lapeer Rd to Scripps Rd to Bald Mountain Rd, back to Stadium Dr and vice versa	OHM Advisors	8/7/17	Late August	Orion Township

1 of 6 (*indicates new or updated project; TBA = To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (8/10/17 update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
Traymore Drive (PERMIT PROJECT)	South of Highland Avenue	Bloomfield Township	Storm drain construction and paving	Yes	Highland Ave to Winthrop Rd to Hillsdale Rd to Marlborough Dr, back to Traymore Dr and vice versa	ADJ Excavating (per the Office of the Oakland County Water Resources Commissioner)	7/12/17	Mid August	OCWRC

1 of 6 (*indicates new or updated project; TBA = To Be Announced)

