

2017 Road Commission for Oakland County Road Construction and Permit Projects (9/13/17 Update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
*10 Mile Road (PERMIT PROJECT)	At Pierce Road (west of Greenfield Road)	Southfield	Water main, sanitary/storm sewer and pavement repairs (City of Southfield project)	Yes	Southfield Rd to Mt. Vernon Rd to Greenfield Rd back to 10 Mile and vice versa	Pamar Enterprises	6/16/17	Early October	City of Southfield Engineering Dept.
*Lahser/13 Mile Road intersection (PERMIT PROJECT)	Lahser Road and 13 Mile Road	Beverly Hills	Gas main repairs	No; however, left turns from 13 Mile Rd to Lahser Rd are prohibited	No	Consumers Energy	8/28/17	9/13/17	Traffic Alert
*Lake Street (10 Mile Road) (PERMIT PROJECT)	At Lyon Blvd	South Lyon	Water main break	No, westbound Lake St. (10 Mile) traffic is shifted to the center left-turn lane	No	South Lyon	9/12/17	9/15/17	Traffic Alert
12 Mile Road	Haggerty Road and Farmington Road	Farmington Hills	Concrete slab replacement	12 Mile has one lane open in each direction. South portion of the Drake /12 Mile Road intersection will close (date TBA)	Yes, for closure at Drake/12 Mile south portion of the intersection is Drake to 11 Mile to Halsted back to 12 Mile and vice versa	Florence Cement	8/14/17	Mid November	12 Mile Road (Haggerty to Farmington)
12 Mile Road (BRIDGES)	Between Telegraph and Lahser roads	Southfield	Concrete repairs and partial painting	No	No	CA Hull	6/19/17	COMPLETE	12 Mile Bridges/Southfield
Army Road	Between Rochester Road and Curtis Road (east of Pond Road)	Addison Township	Culvert replacement; work is weather dependent	Yes	Rochester Rd to Rowland Rd to Curtis Rd, back to Army Rd and vice versa	CI Construction	10/2/17	10/5/17	RCOC Weekend Road Closures

1 of 5 (*indicates new or updated project; TBA=To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (9/13/17 Update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
Baldwin Road	Phase 1-Morgan Road to Gregory Road 2017-2018: Phase 2-Gregory to Waldon 2018-2019	Orion Township	Reconstruction of Baldwin Road including: 5 roundabouts, widening, Americans with Disabilities Act (ADA) compliant crosswalks, improved lighting, pedestrian paths, concrete curb and gutter	No; temporary closures pending for water main and tree removal work	No	Dan's Excavating (Phase 1 contractor)	7/18/17 (water main relocation and building demolition) Project will resume in the Spring of 2018 & 2019	Carryover project through 2018 (Phase 1)	Baldwin Road
Gregory Road (part of the Baldwin Road project)	At Baldwin Road	Orion Township	Water main replacement	Yes	Morgan Rd to Rohr Rd, back to Gregory Rd and vice versa	Dan's Excavating	TBA	TBA	Baldwin Road
Morgan Road (part of the Baldwin Road project)	At Baldwin Road	Orion Township	Water main replacement	Yes	Gregory Rd to Rohr Rd, back to Morgan Rd and vice versa	Dan's Excavating	TBA	TBA	Baldwin Road
Brown Road	Joslyn Road to M-24 (Lapeer Road)	Orion Township and Auburn Hills border	Concrete slab replacement	No	No	Cipparrone Contracting Inc.	8/24/17	9/18/17	Concrete Slab Replacement
Brown Road (PERMIT PROJECT)	Joslyn Road to Baldwin Road	Orion Township and Auburn Hills	Widening from current configuration to five lanes (Orion Township project)	No, traffic maintained in both directions with continuous center left-turn lane	No	Pamar (per Orion Township)	7/18/17	Late Fall	Brown Road

2 of 5 (*indicates new or updated project; TBA=To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (9/13/17 Update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
Dequindre Road (2-year project)	Burningbush Drive to Long Lake Road	Troy and Sterling Heights border	Widening to 5 lanes with center left-turn lane, traffic signal upgrades, improved drainage, Americans with Disabilities Act (ADA) compliant crosswalks	Yes, Dequindre/Square Lake Rd (19 Mile) intersection will close for storm sewer replacement, October (date TBA)	Yes, TBA	Dan's Excavating	Late September	Carryover project through 2018	Dequindre Road
Greenfield Road	9 Mile Road and 10 Mile Road	Southfield	Concrete slab replacement	No	No	Cipparrone Contracting Inc.	9/7/17	10/10/17	Concrete Slab Replacement
Lahser Road	11 Mile Road to Civic Center Drive	City of Southfield	Reconstruction (from Northwestern Hwy to Civic Center) and concrete patching (from 11 Mile to Northwestern Hwy)	Yes, Northwestern Hwy to Civic Center Drive (additional closures forthcoming)	Northwestern Hwy service drive to Civic Center Dr., back to Lahser and vice versa	Florence Cement	7/26/17	Late September (due to weather delays)	Lahser Road
Livernois Road	North of Square Lake Road over the Gibson Drain	Troy	Culvert replacement	Yes	TBA	L. DiAgostini and Sons, Inc.	TBA	TBA	Livernois Rd Culvert Replacement
Maple Road (Phase I)	Haggerty Road to Halsted Road	West Bloomfield Township	Reconstruction including center turn lane, right turn lane extensions, drainage improvements, traffic-signal modernizations	Yes, westbound lane is closed. Eastbound lane will remain open to traffic	14 Mile Road for westbound traffic	Dan's Excavating	7/24/17	Mid November (Phase 2 from Halsted to Drake will begin Spring 2018)	Maple Road (Haggerty to Drake)

3 of 5 (*indicates new or updated project; TBA=To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (9/13/17 Update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
Middlebelt Road (BRIDGE OVER ROUGE RIVER)	Between 8 Mile Road and Grand River	Farmington Hills	Preventative maintenance including concrete replacement, deck repairs/sealing and repaving approaches and bridge with asphalt	No	No	Z Contractors	8/7/17	SUBSTANTIALLY COMPLETE	Middlebelt Bridge Over Rouge River
Napier Road/10 Mile Road	Intersection of Napier/10 Mile Road; including 10 Mile Road east and west of Napier Road (PHASE I)	Lyon Township and City of Novi	Reconstruction of intersection to a roundabout, hill cut on 10 Mile Road west of Napier and reconstruction of 10 Mile from Copperwood to Nepavine Dr.	Yes, closed from Copperwood to Nepavine on 10 Mile Road, including intersection	Griswold Rd to 8 Mile Rd to Beck Rd, back to 10 Mile Road and vice versa	Dan's Excavating	7/17/17	Mid-October (road to fully reopen; continued work through mid-November)	Napier/10 Mile Road
Orchard Lake Road	North of Northwestern Hwy. to just south of Maple Road	West Bloomfield Township	Reconstruction of road to a 4-lane boulevard, elimination of service drive east of Orchard Lake Rd, construction of pedestrian paths, ADA compliant crosswalks, improved drainage	No, one lane open in each direction with a center left-turn lane (Powers Rd intersection will close for realignment at a date TBA)	No	Dan's Excavating	6/12/17	Late October	Orchard Lake Road Construction
Snell Road	East of Rochester Road on the Oakland & Macomb border	Oakland and Washington townships	Culvert replacement	Yes	Sheldon Rd to Gunn Rd to Mt. Vernon Rd, back to Snell Rd and vice versa	Toebe Construction	October, TBA	Late October	Snell Road

4 of 5 (*indicates new or updated project; TBA=To Be Announced)



2017 Road Commission for Oakland County Road Construction and Permit Projects (9/13/17 Update)

Road	Project Limits	Community or Communities	Project Description	Road Closure	Detour	Prime Contractor	Project Start	Anticipated Completion	Project Website
South Blvd./ Livernois Road intersection	South Blvd./ Livernois Road	Rochester Hills and Troy border	Intersection safety improvement project includes widening, new traffic signal, ADA-compliant crosswalks and resurfacing	No, intersection is open to traffic with lane restrictions. Traffic signal is moving one approach at a time for duration of project	No	Florence Cement	5/8/17	Late September	South Boulevard
Walnut Lake Road	West of Orchard Lake Road	West Bloomfield Township	Culvert replacement; work is weather-dependent	No, project complete	No	Commerce Construction	9/10/17	COMPLETE	RCOC Weekend Road Closures

